

## ROGERS WATER UTILITIES SEWER SYSTEM INSPECTION ACCEPTANCE CHECKLIST

**Project No./Year:** \_\_\_\_\_

**Project Name:** \_\_\_\_\_

**Utility Contractor:** \_\_\_\_\_ **Engineer:** \_\_\_\_\_

**Engineer Inspector:** \_\_\_\_\_ **RWU Inspector:** \_\_\_\_\_

**Type of Project:**  Commercial  Office  Subdivision  Multifamily  Other \_\_\_\_\_

**Items/Systems to Check:** **YES NO NA REMARKS**

Bedding material approved type, installed correctly				
Crushed stone material approved type, installed correctly				
Backfill compaction done correctly, test reports submitted				
Manhole frame and lid approved type, installed correctly				
Manhole to grade within project and off-site				
All manhole vacuum test passed, test report submitted				
Sewer services extended within lot properly, marked with T post				
All pipe low pressure air tests passed, test reports submitted				
Connection to existing sanitary sewer main complete				
Off-site cleanup complete, property owner's sign off received				
Street/drive pavement repair complete				
Camera work complete, no defects detected				
As-built drawing submitted and approved; one paper and AutoCAD disk				
Recorded utility easement plat/utility easement document				
Cost Certification for Sanitary Sewer Construction submitted				
Maintenance bond (50 percent of construction cost) to RWU submitted				

**Minor Punch List Items:** \_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

**Final Inspection Date:** \_\_\_\_\_

**Warranty Start Date:** \_\_\_\_\_ **Warranty End Date:** \_\_\_\_\_

**NOTE: Water meters may not be issued until the associated water system is approved and the required fees paid.**

\_\_\_\_\_  
**RWU Inspector**

\_\_\_\_\_  
**Engineer**

\_\_\_\_\_  
**Utility Contractor**