

## ROGERS WATER UTILITIES WATER SYSTEM INSPECTION ACCEPTANCE CHECKLIST

**Project No./Year:** \_\_\_\_\_

**Project Name:** \_\_\_\_\_

**Utility Contractor:** \_\_\_\_\_ **Engineer:** \_\_\_\_\_

**Engineer Inspector:** \_\_\_\_\_ **RWU Inspector:** \_\_\_\_\_

**Type of Project:**  Commercial  Office  Subdivision  Multifamily  Other \_\_\_\_\_

**Items/Systems to Check:** **YES** **NO** **NA** **REMARKS**

Bedding material approved type, installed correctly				
Crushed stone material approved type, installed correctly				
Backfill compaction done correctly, test reports submitted				
Mains have been pressure tested and passed, test reports submitted				
Mains have been chlorinated and passed, test reports submitted				
Meter boxes set to proper grade and location to property line				
Meter yoke set 12" below meter box lid, correct size installed				
Valve boxes set to proper grade, concrete collar				
Fire hydrant set to proper grade, oriented correctly, painted silver				
Project site cleanup complete				
Off-site cleanup complete, property owner's sign off received				
Street/drive pavement repair complete				
As-built drawing submitted and approved; one paper and AutoCAD disk				
Recorded utility easement plat/utility easement document				
Cost Certification for Potable Water Construction submitted				
Maintenance bond (50 percent of construction cost) to RWU submitted				

**Minor Punch List Items:** \_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

**Final Inspection Date:** \_\_\_\_\_

**Warranty Start Date:** \_\_\_\_\_ **Warranty End Date:** \_\_\_\_\_

**NOTE: Water meters may not be issued until the associated sanitary sewer system is approved and the required fees paid.**

\_\_\_\_\_  
**RWU Inspector**

\_\_\_\_\_  
**Engineer**

\_\_\_\_\_  
**Utility Contractor**