

ROGERS WATER UTILITIES

WATER SYSTEM ACCEPTANCE CHECKLIST

PROJECT NAME: _____

UTILITY CONTRACTOR: _____

ENGINEER: _____

RWU INSPECTOR: _____

ENGINEER INSPECTOR: _____

BEDDING MATERIAL APPROVED TYPE, INSTALLED CORRECTLY?

BACKFILL COMPACTION DONE CORRECTLY; TEST REPORTS SUBMITTED?

MAINS HAVE BEEN PRESSURE TESTED AND PASSED; TEST REPORT SUBMITTED?

MAIN LINES HAVE BEEN DISINFECTED, ADH APPROVAL GIVEN?

METER BOXES SET TO PROPER GRADE AND LOCATION?

METER YOKE SET 8"-16" BELOW METER BOX LID?

CORRECT METER SIZE INSTALLED?

VALVE BOXES SET TO PROPER GRADE WITH CONCRETE COLLAR GROUTED IN?

FIRE HYDRANT SET TO PROPER GRADE 18"-24" FROM STEAMER TO FINISH GRADE?

FIRE HYDRANT PROPER COLOR FROM MANUFACTURER?

PROJECT SITE CLEANUP COMPLETE?

OFF-SITE CLEANUP COMPLETE, PROPERTY OWNERS SIGN OFF RECEIVED?

STREET AND DRIVE PAVEMENT REPAIR TO CITY STANDARDS?

RECORD DRAWINGS SUBMITTED AND APPROVED?

RECORDED EASEMENT PLAT/EASEMENT DEDICATION?

COST CERTIFICATION FOR PUBLIC FACILITIES SUBMITTED?

MAINTENANCE BOND FOR 50% OF COST CERTIFICATION SUBMITTED?

ACCEPTANCE DATE?